

GCMW Executive Brief

Major Projects Portfolio

Brad Ballard

10/2/2007



GCMW Scope

- 104 miles of double circuit 345kV/138kV
- Overall In-Service Date is December 2009
- Project Budget: \$263M
- ITD Actual: \$88M
- Actual Work Complete: 34%

GCMW Safety & Environmental

- Safety
 - Worked 107,000 Hours
 - 0 Lost Time Accidents
 - 2 First Aid Cases
- Environmental
 - 13 Environmental Incidents
 - 2 Major Non-Conformances

GCMW Transmission Line Subproject Status

TL Segment	ROW	Eng	Proc	Construction
CAE-HW22	100%	100%	100%	100%
WCL-MGN	100%	100%	100%	100%
773-WHB	98%	100%	50%	Sept 07 – May 08
GDP-773	69%	60%	Underway	Feb 08 - Aug 08
WERW-CTV	38%	60%	Underway	Mar 08 - Nov 08
WHB-CAE	100%	60%	0%	Sept 08 - Apr 09
CTV-HW22	Delayed	30%	0%	Dec 08 - May 09
HW22-WCL	Nov 07	30%	0%	Apr 09 - Oct 09

GCMW Substation Subproject Status

Substation	Eng	Proc	Construction	
			Below Grade	Above Grade
GDP	100%	100%	100%	100%
WERW	100%	97%	100%	50%
BDR	5%	0%	NA	Oct07-Nov07
MGN	90%	60%	Oct07-Nov07	Jan08-Mar08
CTV	90%	60%	Oct07-Nov07	Apr08-Jul08
HW22	60%	20%	Aug07-May08	May08-Jan09