

Entergy 2012-2016 Final Construction Plan Update 2

Project Driver	Project Description	Cost Allocation Guideline	Project Category
Block load addition	Projects needed to accommodate the addition of block loads beyond expected normal load growth	Attachment T	CP (load related)
Load growth	Projects needed to reliably serve expected normal load growth	Attachment T	CP (load related)
Transmission Reliability - Maintaining Infrastructure	Projects needed to maintain existing infrastructure or existing levels of reliability	Attachment T	CP (AM related)
Transmission Reliability - Meeting Planning Criteria	Projects needed to meet NERC Reliability Standards, SERC Supplements, and Entergy Transmission Local Planning Criteria	ICT to determine	CP (others)
Transmission Reliability - Regulatory	Projects to satisfy regulatory requirements	ICT to determine	CP (others)
Transmission Service	Projects needed to accommodate new transmission service requests	ICT to determine	CP (others)
Economic	Projects anticipated to yield production cost savings	ICT to determine	CP (others)
Enhanced Transmission Reliability	Projects yielding transmission reliability levels above those specified in local planning criteria	ICT to determine	CP (others)
Customer Driven	Customer driven (other than reliability)	ICT to determine	CP (others)
Generation Interconnection	Projects to interconnect new generation	ICT to determine	CP (others)

Terminology (Funding Comments)

Approved	Project construction is funded and Entergy is committed to completing it by the projected in service date
Proposed & In Target	Project is currently funded for scoping and preliminary engineering and the expected construction commencement date is within the 5-year Construction Plan horizon
Not Funded	Project is currently outside the 5-year Construction Plan horizon. Project is not officially included in the budget forecast.

Caveats!

This list of approved and proposed projects is fluid.

Budget adjustments throughout the year could alter this list.

"Out-of-cycle" projects, such as customer-driven projects, could be appended to the list as needed.

Addendum: Horizon Projects

Horizon Projects are projects that have been identified in the annual 10 year reliability assessment but are not included in the current five year construction plan window. Final project scopes and timing may vary in future assessments.

Addendum: Identified Target Areas

Identified Target areas are areas of interest that may require reliability improvements beyond the 10 year planning horizon.

Future changes in modeling assumptions may require the project or an equivalent type project to be included in the annual 10 year assessment.

Construction Plan Projects Relating To:

- **Transmission Reliability - Meeting Planning Criteria**
- **Transmission Reliability - Regulatory**
- **Transmission Service**
- **Economic**
- **Enhanced Transmission Reliability**
- **Customer Driven**
- **Generation Interconnection**

Entergy 2012-2016 Final Construction Plan Update 2

Entergy 2012 - 2016 Final Construction Plan Update 2 Projects								
		2012 - 2016 Final Construction Plan Update 1						
		New Project						
		Modified						
		Removed						
Construction Plan ID	Project Driver	Project Name	LE	Proposed ISD (Planning)	2011 Funding Comments	Project Status	Actual ISD	Other Comments
10-EAI-025-CP	Transmission Reliability - Meeting Planning Criteria	Mabelvale to LR Mann Road 115 kV line: Replace switches and risers at Mabelvale and upgrade bus at LR Mann Road	EAI	2010 Winter	Approved	Complete	4/12/11	
10-EAI-026-CP	Transmission Reliability - Meeting Planning Criteria	Mabelvale to LR Alexander 115 kV line: Replace switches and risers at Mabelvale and upgrade bus at LR Mann Road	EAI	2010 Winter	Approved	Complete	4/13/11	
10-EAI-027-CP	Transmission Reliability - Meeting Planning Criteria	Russellville North to Russellville East 161 kV line: Replace jumpers at Russellville East	EAI	2011 Spring	Approved	Complete	1/17/11	
11-EAI-005-CP	Transmission Reliability - Meeting Planning Criteria	Russellville East to Russellville South 161 kV line: Replace jumpers and risers at Russellville East	EAI	2011 Spring	Approved	Complete	2/8/11	
10-EAI-013-CP	Transmission Reliability - Meeting Planning Criteria	Osage Creek-Grandview New Line Build new 161 kV (At Least 1200 A) line from Grandview (Planned SPA 161 kV Substation tapped on the Eureka - Table Rock 161 kV Line) to Osage Creek	EAI	2011 Summer	Approved	Complete	11/28/11	
10-EAI-015-1-CP	Transmission Reliability - Meeting Planning Criteria	Holland Bottoms (Cabot EHV): Construct new 500/161/115 kV substation Phase 1 Projects (2011) Tap the Keo - ISES 500 kV Line Tap the Cabot - Jacksonville North 115 kV Line Install 500 kV and 115 kV Busses and a 600 MVA 500 kV / 115 kV Autotransformer	EAI	2011 Summer	Approved	Complete	1/16/12	
10-EAI-023-CP	Transmission Reliability - Meeting Planning Criteria	Couch to McNeil 115kV Line: Upgrade jumpers at Couch	EAI	2011 Summer	Approved	Complete	1/20/11	
10-EAI-024-CP	Transmission Reliability - Meeting Planning Criteria	Lake Catherine 4 to Arklaohama 115 kV line: Upgrade risers at Arklaohama	EAI	2011 Summer	Approved	Complete	1/24/11	
10-EAI-028-CP	Transmission Reliability - Meeting Planning Criteria	Morgan to Mayflower 115 kV line: Replace jumpers and bus at Mayflower	EAI	2011 Summer	Approved	Complete	2/8/11	
10-EAI-029-CP	Transmission Reliability - Meeting Planning Criteria	Maumelle East SS to Morgan 115 kV line: Replace switch and bus at Maumelle East SS	EAI	2011 Summer	Approved	Complete	4/12/11	
10-EAI-030-CP	Transmission Reliability - Meeting Planning Criteria	Heber Springs South to Heber Springs Industrial 161 kV line: Replace bus at Heber Springs South	EAI	2011 Summer	Approved	Complete	4/25/11	
11-EAI-011-CP	Transmission Reliability - Meeting Planning Criteria	Pangburn 161 kV Substation: Relocate Rutherford 116 kV Cap Bank to Pangburn	EAI	2011 Summer	Approved	Complete	8/31/11	
11-EAI-013-CP	Transmission Reliability - Meeting Planning Criteria	Woodward to Pine Bluff Watson Chapel: Upgrade station equipment at Watson Chapel	EAI	2011 Summer	Approved	Complete	4/26/11	
10-EAI-016-2-CP	Transmission Service	Transmission Service (Aquila) Upgrade Bismark - Alpine 115 kV Line to 176 MVA	EAI	2011 Winter	Approved	Complete	3/2/11	
10-EAI-016-3-CP	Transmission Service	Transmission Service (Aquila) Upgrade Alpine - Amity 115 kV Line to 176 MVA	EAI	2011 Winter	Approved	Complete	3/22/11	
10-EAI-031-CP	Economic	West Memphis to Birmingham Steel 500 kV line flowgate: Replace 500 kV breaker, six line traps, and 2 switches at West Memphis 500 kV substation	EAI	2011 Winter	Approved	Complete	2/28/12	
10-EAI-015-2-CP	Transmission Reliability - Meeting Planning Criteria	Holland Bottoms (Cabot EHV): Construct new 500/161/115 kV substation Phase 2 Projects(2012) Install 161 kV Bus and a 600 MVA 500 kV / 161 kV Autotransformer	EAI	2012 Summer	Approved	Construction		
10-EAI-017-CP	Transmission Reliability - Meeting Planning Criteria	Holland Bottoms - Hamlet 161 kV Line: Construct new 161 kV Line Convert Hamlet SS to a breaker station (Single Bus Single Breaker Scheme) Move the Quitman line from Gold Creek to Hamlet SS Move the Gravel Ridge line from Gold Creek to Hamlet SS Construct a line rated at least 1200 A from Hamlet SS to Holland Bottoms	EAI	2012 Summer	Approved	Construction		
10-EAI-018-CP	Transmission Reliability - Meeting Planning Criteria	Ebony 161 kV Switching Station: Install 5 Breaker Ring Bus Lines Terminating Into New Ebony Substation (ratings unchanged): Ebony - Kuhn Road 161 kV Line Ebony - WM Lehi - WM Polk - WM EHV 161 kV Line Ebony - WM Dover - WM Gateway 161 kV Line Ebony - Marked Tree 161 kV Line Ebony - WM Lehi - WM EHV 161 kV Line	EAI	2012 Summer	Approved	Construction		
10-EAI-019-CP	Transmission Reliability - Meeting Planning Criteria	Jonesboro to Hergett 161 kV Line: Upgrade 161 kV Line to at least 240 MVA	EAI	2012 Summer	Approved	Complete	5/3/12	

Entergy 2012-2016 Final Construction Plan Update 2

		2012 - 2016 Final Construction Plan Update 1						
		New Project						
		Modified						
		Removed						
Construction Plan ID	Project Driver	Project Name	LE	Proposed ISD (Planning)	2011 Funding Comments	Project Status	Actual ISD	Other Comments
10-EAI-022-1-CP	Transmission Service	Westar Transmission Service Monette - Paragould 161kV Line: Upgrade to at least 246 MVA	EAI	2012 Summer	Approved	Complete	1/10/12	
10-EAI-022-2-CP	Transmission Service	Westar Transmission Service Paragould Substation: Upgrade the switch B6673 from 600A to 2000A	EAI	2012 Summer	Approved	Complete	9/29/11	
10-EAI-022-3-CP	Transmission Service	Westar Transmission Service Russellville South - Dardanelle Dam (SPA) 161kV Line: Upgrade to 416 MVA	EAI	2012 Summer	Approved	Complete	10/31/11	
11-EAI-001-CP	Transmission Reliability - Meeting Planning Criteria	Pine Bluff Voltage Support Project - Phase 1 Poyen 115 kV Substation: Add 21.6 MVAR Capacitor Bank	EAI	2012 Summer	Approved	Construction		
11-EAI-006-CP	Transmission Reliability - Meeting Planning Criteria	Ebony 161 kV Switching Station: Add 36 MVAR Capacitor Bank	EAI	2012 Summer	Approved	Construction		
11-EAI-010-CP	Transmission Reliability - Meeting Planning Criteria	Wilmar Substation: Add 21.6 MVAR Capacitor Bank (Formerly Hilo Substation)	EAI	2012 Summer	Proposed & In Target	Design/Scoping		
10-EAI-020-CP	Transmission Reliability - Meeting Planning Criteria	Benton North to Benton South: Construct New 115 kV Line Rated at least 170 MVA Install Switching Stations at Benton North and Benton South	EAI	2012 Winter	Approved	Design/Construction		
11-EAI-009-CP	Generation Interconnection	Basin Springs Substation - Construct new substation	EAI	2013 Summer	Approved	Design/Scoping		
11-EAI-012-CP	Transmission Reliability - Meeting Planning Criteria	Stuttgart Ricuskey 115 kV Substation: Expand Capacitor Bank to 39 MVAR	EAI	2013 Summer	Proposed & In Target	Design/Scoping		
11-EAI-026-CP	Transmission Reliability - Meeting Planning Criteria	NLR Westgate - NLR Levy: Reconductor 115 kV Line	EAI	2013 Summer	Proposed & In Target	Design/Scoping		
12-EAI-007-CP	Transmission Reliability - Meeting Planning Criteria	Monticello East: Add SVC	EAI	2013 Summer	Proposed & In Target	Design/Scoping		
12-EAI-020-CP	Transmission Reliability - Meeting Planning Criteria	Mabelvale: Change 500-115 NLTC from 487.5kV tap to 512.5kV tap	EAI	2013 Summer	Proposed & In Target	Design/Scoping		
11-EAI-003-CP	Transmission Reliability - Meeting Planning Criteria	Fordyce: Relocate capacitor bank to 115 kV bus	EAI	2014 Summer	Proposed & In Target	Design/Scoping		
11-EAI-004-1-CP	Economic	Sheridan South 500 kV FG Upgrade: Mabelvale 500 kV Substation replace 3 breakers, 13 switches, and 2 line traps	EAI	2014 Summer	Approved	Construction		Moved from Summer 2012 due to increased scope due to SPOF and protection systems and outage coordination
11-EAI-004-2-CP	Economic	Sheridan South 500 kV FG Upgrade: Sheridan 500 kV Substation replace 11 switches, and 6 line traps	EAI	2014 Summer	Approved	Construction		Moved from Summer 2012 due to increased scope due to SPOF and protection systems and outage coordination
11-EAI-004-3-CP	Economic	Sheridan South 500 kV FG Upgrade: White Bluff 500 kV Substation replace 5 switches, and 2 line traps	EAI	2014 Summer	Approved	Construction		Moved from Summer 2012 due to increased scope due to SPOF and protection systems and outage coordination
11-EAI-004-4-CP	Economic	Sheridan South 500 kV FG Upgrade: Eldorado 500 kV Substation replace 1 switch and 2 line traps	EAI	2014 Summer	Approved	Construction		Moved from Summer 2012 due to increased scope due to SPOF and protection systems and outage coordination
12-EAI-005-CP	Transmission Reliability - Meeting Planning Criteria	Camden McGuire - Camden North 115kV Line: Construct New Line	EAI	2014 Summer	Proposed & In Target	Design/Scoping		
12-EAI-008-CP	Transmission Reliability - Meeting Planning Criteria	LV Bagby to Reed: Construct new 230 kV line and operate at 115 kV	EAI	2014 Summer	Proposed & In Target	Design/Scoping		
12-EAI-023-CP	Transmission Reliability - Meeting Planning Criteria	Woodward to Pine Bluff Watson Chapel: Reconductor line	EAI	2014 Summer	Proposed & In Target	Design/Scoping		
12-EAI-001-CP	Transmission Reliability - Meeting Planning Criteria	Calico Rock-Melbourne - Upgrade 161kV Line	EAI	2014 Winter	Proposed & In Target	Design/Scoping		
11-EAI-007-CP	Transmission Reliability - Meeting Planning Criteria	Hot Springs Hamilton (Albright) - Carpenter Dam: Construct new 115 kV Line and convert Mountain Pine South to ring bus stations.	EAI	2015 Summer	Proposed & In Target	Design/Scoping		

Entergy 2012-2016 Final Construction Plan Update 2

		2012 - 2016 Final Construction Plan Update 1						
		New Project						
		Modified						
		Removed						
Construction Plan ID	Project Driver	Project Name	LE	Proposed ISD (Planning)	2011 Funding Comments	Project Status	Actual ISD	Other Comments
11-EAI-008-CP	Transmission Reliability - Meeting Planning Criteria	Pine Bluff Voltage Support Project: Phase 2 Woodward: Construct 230 kV ring bus and construct new White Bluff to Woodward 230 kV line	EAI	2015 Summer	Proposed & In Target	Design/Scoping		Project scope changed from conversion of existing 115 kV line to construction of new 230 kV line
11-EAI-017-CP	Transmission Reliability - Meeting Planning Criteria	White Bluff: Reconfigure 500 kV Station and construct 230 kV ring bus	EAI	2015 Summer	Proposed & In Target	Design/Scoping		
12-EAI-002-CP	Transmission Reliability - Meeting Planning Criteria	Woodward - Pine Bluff West - Pine Bluff McCamant: Reconnector 115 kV	EAI	2015 Summer	Proposed & In Target	Design/Scoping		
12-EAI-003-CP	Transmission Reliability - Meeting Planning Criteria	Woodward-115 kV Bus Reconfiguration	EAI	2015 Summer	Proposed & In Target	Design/Scoping		
12-EAI-016-CP	Transmission Reliability - Meeting Planning Criteria	HS EHV-HS Industrial: Upgrade Terminal Equipment	EAI	2015 Summer	Proposed & In Target	Design/Scoping		
12-EAI-017-CP	Transmission Reliability - Meeting Planning Criteria	HS Industrial-HS Union Carbide: Upgrade Terminal Equipment	EAI	2015 Summer	Proposed & In Target	Design/Scoping		
12-EAI-018-CP	Transmission Reliability - Meeting Planning Criteria	HS Union Carbide-HS East: Upgrade Terminal Equipment	EAI	2015 Summer	Proposed & In Target	Design/Scoping		
11-EAI-021-CP	Transmission Reliability - Meeting Planning Criteria	Trumann-Trumann West- Upgrade 161 kV Line	EAI	2016 Summer	Proposed & In Target	Design/Scoping		
11-EAI-025-CP	Transmission Reliability - Meeting Planning Criteria	Norfolk-Calico Rock : Upgrade 161 kV Line	EAI	2016 Summer	Proposed & In Target	Design/Scoping		
11-EAI-027-CP	Transmission Reliability - Meeting Planning Criteria	AECC L&D 2 to Gillett: Construct new 115 kV Line	EAI	2016 Summer	Proposed & In Target	Design/Scoping		
12-EAI-019-CP	Transmission Reliability - Meeting Planning Criteria	Mabelvale: Replace 500-115 Autos	EAI	2016 Summer	Proposed & In Target	Design/Scoping		
11-EAI-015-CP	Transmission Reliability - Meeting Planning Criteria	Jim Hill Area Upgrades Doniphan (AECI New Sub) - Datto 161 construct new line	EAI	2017 Summer	Proposed & In Target	Design/Scoping		
12-EAI-024-CP	Transmission Reliability - Meeting Planning Criteria	Reconnector Arklaoma No. 2 to HS EHV East	EAI	2017 Summer	Proposed & In Target	Design/Scoping		
12-EAI-025-CP	Transmission Reliability - Meeting Planning Criteria	Reconnector Arklaoma No. 1 to HS EHV West	EAI	2017 Summer	Proposed & In Target	Design/Scoping		
12-EAI-021-CP	Enhanced Transmission Reliability	Mayflower - Reconfigure 500 kV bus (eliminate breaker failure impact on autos)	EAI	2017 Winter	Proposed & In Target	Design/Scoping		
12-EAI-028-CP	Transmission Reliability - Meeting Planning Criteria	Quitman to Bee Branch: Reconnector Line	EAI	2017 Winter	Proposed & In Target	Design/Scoping		
10-EGL-014-CP	Transmission Reliability - Meeting Planning Criteria	Livonia to Line 643 Tap 138 kV line: Upgrade riser at Livonia	EGSL	2010 Winter	Approved	Complete	3/16/11	
10-EGL-017-CP	Transmission Reliability - Meeting Planning Criteria	Richard to Habetz 138 kV line: Upgrade bus at Richard	EGSL	2010 Winter	Approved	Complete	10/10/11	
10-EGL-021-CP	Transmission Reliability - Meeting Planning Criteria	Richard to Scott 1 138kV segment: Replace/change CT ratio at Richard and upgrade bus at Scott	EGSL	2010 Winter	Approved	Complete	1/7/11	
10-EGL-022-CP	Transmission Reliability - Meeting Planning Criteria	Carlyss to Rose Bluff 230 kV line: Upgrade bus, switch, and jumpers at Carlyss 230 kV substation	EGSL	2010 Winter	Approved	Complete	5/23/11	
10-EGL-005-CP	Transmission Reliability - Meeting Planning Criteria	Alchem - Monochem 138 kV Line: Upgrade 138 kV line to 275 MVA	EGSL	2011 Summer	Approved	Complete	5/24/11	
10-EGL-006-1-CP	Transmission Reliability - Meeting Planning Criteria	Acadiana Area Improvement Project Phase 1 Projects Construct new Sellers Road to Meaux 230 kV Line	EGSL	2011 Summer	Approved	Complete	5/6/11	
10-EGL-006-2-CP	Transmission Reliability - Meeting Planning Criteria	Acadiana Area Improvement Project Phase 1 Projects Add 500 MVA, 230-138 kV auto at Meaux	EGSL	2011 Summer	Approved	Complete	5/6/11	
10-EGL-006-4-CP	Transmission Reliability - Meeting Planning Criteria	Acadiana Area Improvement Project Phase 1 Projects Add new 500 kV position for Cleco autotransformer at Richard	EGSL	2011 Summer	Approved	Complete	5/6/11	
10-EGL-015-CP	Transmission Reliability - Meeting Planning Criteria	Wilbert to Livonia 138 kV line: Upgrade risers at Wilbert and Livonia	EGSL	2011 Summer	Approved	Complete	1/25/11	

Entergy 2012-2016 Final Construction Plan Update 2

		2012 - 2016 Final Construction Plan Update 1						
		New Project						
		Modified						
		Removed						
Construction Plan ID	Project Driver	Project Name	LE	Proposed ISD (Planning)	2011 Funding Comments	Project Status	Actual ISD	Other Comments
10-EGL-016-CP	Transmission Reliability - Meeting Planning Criteria	Big Three to Carlyss 230 kV line: Upgrade bus, switch, and jumpers at Carlyss 230 kV substation	EGSL	2011 Summer	Approved	Complete	6/9/11	
10-EGL-018-CP	Transmission Reliability - Meeting Planning Criteria	Willow Glen to Bayou LaButte 500 kV line: Replace/change line relay CT and ratio at Willow Glen (Formerly Willow Glen to Webre)	EGSL	2011 Summer	Approved	Complete	2/27/12	
10-EGL-019-CP	Transmission Reliability - Meeting Planning Criteria	Willow Glen to Geismer 138 kV line: Upgrade risers at Willow Glen and Geismer	EGSL	2011 Summer	Approved	Complete	1/20/11	
10-EGL-004-CP	Transmission Reliability - Meeting Planning Criteria	Construct New Youngsville 138 kV Distribution Substation	EGSL	2011 Winter	Approved	Complete	11/21/11	
11-EGL-011-CP	Transmission Reliability - Meeting Planning Criteria	Carlyss to Citcon West 138 kV: Upgrade station equipment	EGSL	2011 Winter	Approved	Complete	9/28/11	
10-EGL-007-1-CP	Transmission Reliability - Meeting Planning Criteria	Acadiana Area Improvement Project Phase 2 Projects Construct new Labbe to Sellers Road 230 kV Line	EGSL	2012 Summer	Approved	Construction		
10-EGL-007-2-CP	Transmission Reliability - Meeting Planning Criteria	Acadiana Area Improvement Project Phase 2 Projects Add new 500 kV position for Cleco autotransformer at Wells	EGSL	2012 Summer	Approved	Complete	5/6/11	
10-EGL-008-CP	Transmission Reliability - Meeting Planning Criteria	Construct new Nelson to Moss Bluff 230 kV line Disconnect existing Nelson to Moss Bluff 230 kV line Will be used in the future to create a Nelson to new Lake Charles 230 kV line	EGSL	2012 Summer	Approved	Construction		
10-EGL-009-CP	Transmission Reliability - Meeting Planning Criteria	Tejac to Marydale: Upgrade 69 kV transmission line	EGSL	2012 Summer	Approved	Complete	2/15/12	
11-EGL-005-CP	Transmission Reliability - Meeting Planning Criteria	Jackson to Tejac: Upgrade 69 kV transmission line	EGSL	2012 Summer	Approved	Construction		
11-EGL-013-CP	Transmission Reliability - Meeting Planning Criteria	Fireco to Copol 69 kV line: Upgrade switches and line trap	EGSL	2012 Summer	Approved	Construction		
11-EGL-014-CP	Transmission Reliability - Meeting Planning Criteria	Addis 69 kV substation: Upgrade 69 kV switches and line trap	EGSL	2012 Summer	Approved	Construction		
12-EGL-014-CP	Transmission Reliability - Meeting Planning Criteria	Lake Charles Bulk Substation: Replace four 69 kV, 600 A switches on transformers and bus section breaker with 1200 A switches	EGSL	2012 Summer	Approved	Design		
11-EGL-013-1-CP	Transmission Reliability - Meeting Planning Criteria	Fireco to Copol 69 kV line: Upgrade line conductor	EGSL	2012 Winter	Approved	Design/Scoping		
10-EGL-011-CP	Transmission Reliability - Meeting Planning Criteria	Mossville - Cut-in line 616 (Nelson to Carlyss 138 kV) into Mossville 138 kV Substation	EGSL	2013 Summer	Proposed & In Target	Design/Scoping		
10-EGL-013-CP	Transmission Reliability - Meeting Planning Criteria	Krotz Springs to Line 642 Tap 138 kV line: Upgrade bus at Colonial Springs Tap	EGSL	2013 Summer	Approved	Complete	3/14/11	
11-EGL-004-CP	Transmission Reliability - Meeting Planning Criteria	Bloomfield to Bosco 138 kV line (formerly Vatican project) Construct new Bloomfield 138 kV SS north of Vatican Construct new Bosco 138 kV SS on Scott to Scanlan 138 kV line Construct new Bloomfield to Bosco 138 kV line Install 5 ohm reactor at Bosco substation	EGSL	2013 Summer	Proposed & In Target	Design/Scoping		Replaces former Vatican project. CP ID remains the same.
11-EGL-008-CP	Transmission Reliability - Meeting Planning Criteria	Francis 69 kV substation - Add 14.4 MVAR, 69 kV capacitor bank (Previously considered Marydale as alternative location)	EGSL	2013 Summer	Approved	Design/Scoping		Changed location of capacitor bank installation from Marydale back to Francis.
11-EGL-015-1-CP	Transmission Service	Acadia Generation - Reconfigure Richard 138 kV substation (Upgrade ckt 3 and 4 and Richard relaying work)	EGSL	2013 Summer	Approved	Design/Scoping		
11-EGL-015-3-CP	Transmission Service	Acadia Generation - Upgrade Moril to Hopkins 138 kV line	EGSL	2013 Summer	Approved	Design/Scoping		
11-EGL-015-4-CP	Transmission Service	Acadia Generation - Upgrade 69 kV breaker at Scott 18220	EGSL	2013 Summer	Approved	Design/Scoping		
12-EGL-003-CP	Transmission Reliability - Meeting Planning Criteria	Champagne to Plaisance 138 kV line - Modify/Replace CTs at Champagne	EGSL	2013 Summer	Proposed & In Target	Design/Scoping		
11-EGL-012-CP	Transmission Reliability - Meeting Planning Criteria	Carlyss to Nelson 230 kV: Upgrade station equipment at Carlyss	EGSL	2013 Winter	Approved	Complete	6/9/11	
12-EGL-015-CP	Economic	Willow Glen to Conway - Construct new 230 kV line	EGSL	2013 Winter	Approved	Design		
11-EGL-017-CP	Transmission Reliability - Meeting Planning Criteria	Five Points to Line Tap 281 to Line 247 Tap- Upgrade 69 kV line	EGSL	2014 Summer	Proposed & In Target	Design/Scoping		
12-EGL-001-CP	Transmission Reliability - Meeting Planning Criteria	Juban: Construct a new 230 kV Distribution substation. (Formerly called Lockhart)	EGSL	2014 Summer	Proposed & In Target	Design/Scoping		

Entergy 2012-2016 Final Construction Plan Update 2

		2012 - 2016 Final Construction Plan Update 1						
		New Project						
		Modified						
		Removed						
Construction Plan ID	Project Driver	Project Name	LE	Proposed ISD (Planning)	2011 Funding Comments	Project Status	Actual ISD	Other Comments
12-EGL-008-CP	Transmission Reliability - Meeting Planning Criteria	Copol to Bourbeaux: Upgrade 69 kV line	EGSL	2014 Winter	Proposed & In Target	Design/Scoping		
12-EGL-004-CP	Transmission Reliability - Meeting Planning Criteria	McManus to Brady Heights - Upgrade 69 kV line	EGSL	2016 Summer	Proposed & In Target	Design/Scoping		
12-EGL-006-CP	Transmission Reliability - Meeting Planning Criteria	Bronco - New 230 kV distribution substation (Formerly called Zachery)	EGSL	2016 Summer	Proposed & In Target	Design/Scoping		
12-EGL-007-CP	Transmission Reliability - Meeting Planning Criteria	Catalyst 69 kV Substation: Add capacitor bank	EGSL	2016 Summer	Proposed & In Target	Design/Scoping		
11-EGL-003-CP	Transmission Reliability - Meeting Planning Criteria	LC Bulk - Chlomal 69 kV Line: Reconductor line	EGSL	2017 Summer	Proposed & In Target	Design/Scoping		Project redifined to reconductor project
11-EGL-019-CP	Transmission Reliability - Meeting Planning Criteria	Addis 69 kV loop improvement: Upgrade both 138-69 kV autotransformers and upgrade 69 kV line (Bourbeaux to Turnerville)	EGSL	2017 Summer	Proposed & In Target	Design/Scoping		
12-EGL-002-CP	Transmission Reliability - Meeting Planning Criteria	Carlyss: Upgrade existing 230-69 kV autos or add a third auto	EGSL	2017 Summer	Proposed & In Target	Design/Scoping		
10-EGL-010-CP	Transmission Reliability - Meeting Planning Criteria	Loblolly-Hammond Build 230 kV Line	EGSL/ELL	2012 Summer	Approved	Complete	12/16/11	
11-EGL-010-CP	Transmission Reliability - Meeting Planning Criteria	Sorrento Upgrade 138/115 kV Auto and upgrade Gonzales - Sorrento 138 kV Line	EGSL/ELL	2014 Summer	Proposed & In Target	Design/Scoping		
10-ELL-011-CP	Transmission Reliability - Meeting Planning Criteria	Barataria to Ninemile 115 kV line: Replace line Trap	ELL	2010 Winter	Approved	Complete	4/11/11	
11-ELL-006-CP	Transmission Reliability - Meeting Planning Criteria	Hooker to Waterford 230 kV line - Upgrade station equipment	ELL	2011 Spring	Approved	Complete	5/17/11	
11-ELL-007-CP	Transmission Reliability - Meeting Planning Criteria	Waterford to Union Carbide 230 kV line - Upgrade station equipment	ELL	2011 Spring	Approved	Complete	5/26/11	
11-ELL-008-CP	Transmission Reliability - Meeting Planning Criteria	Union Carbide to Hooker 230 kV line - Upgrade station equipment	ELL	2011 Spring	Approved	Complete	4/12/11	
10-ELL-005-1-CP	Transmission Reliability - Meeting Planning Criteria	Sarepta Project (NW Louisiana/South Arkansas Voltage Support Plan) Construct a new 345-115 kV substation consisting of a 500 MVA auto. Cut station into EL Dorado to Longwood 345 kV line.	ELL	2011 Summer	Approved	Complete	6/15/11	
10-ELL-012-CP	Transmission Reliability - Meeting Planning Criteria	Waterford to Ninemile 230 kV line: Replace line trap, switches, and jumpers at Ninemile	ELL	2011 Summer	Approved	Complete	5/31/11	
10-ELL-006-CP	Transmission Reliability - Meeting Planning Criteria	Bayou LaButte: Construct new 500-230 kV Substation Install 800 MVA, 500-230 kV autotransformer Cut in Webre to Willow Glen 500 kV line Construct new 230 kV line from Bayou LaBoutte to Iberville 230 kV substation	ELL	2011 Winter	Approved	Complete	11/22/11	
11-ELL-003-1-CP	Transmission Reliability - Meeting Planning Criteria	NE Louisiana Improvement Project - Phase 1 Swartz to Oakridge - Construct new 115 kV Line (1272 ACSS) Operate Sterlington to Oakridge normally open	ELL	2012 Winter	Approved	Design/Scoping		
10-ELL-007-CP	Transmission Reliability - Meeting Planning Criteria	Southeast LA Coastal Improvement Plan: Phase 2 Build Peters Road-Oakville 230kV Line and Substation	ELL	2012 Fall	Approved	Design/Construction		ISD reflects construction feasibility. Moved from 2012 Summer
10-ELL-008-CP	Transmission Reliability - Meeting Planning Criteria	Southeast LA Coastal Improvement Plan: Phase 3 Construct Oakville to Alliance 230kV Line Add 230 - 115 kV Autotransformer at Alliance Substation	ELL	2012 Winter	Approved	Design/Construction		ISD reflects construction feasibility. Moved from 2012 Summer
10-ELL-010-1-CP	Transmission Service	Ouachita Transmission Service Split Sterlington 115 kV bus and replace 500-115 auto #2 with 750 MVA	ELL	2012 Summer	Approved	Complete	3/12/12	
10-ELL-010-4-CP	Transmission Service	Ouachita Transmission Service Upgrade Sterlington to Log Cabin 115 kV line	ELL	2012 Summer	Approved	Complete	12/20/11	
10-ELL-010-5-CP	Transmission Reliability - Meeting Planning Criteria	Ouachita Transmission Service Loop Sterlington to North Crossett into North Bastrop	ELL	2012 Summer	Approved	Complete	6/15/11	
12-ELL-001-CP	Transmission Reliability - Meeting Planning Criteria	Gypsy to Luling: Upgrade line bay bus and jumpers at Luling	ELL	2012 Summer	Approved	Complete	12/22/11	
11-ELL-003-2-CP	Transmission Reliability - Meeting Planning Criteria	NE Louisiana Improvement Project - Phase 2 Oakridge to new Dunn Substation - Construct new 115 kV Line (1272 ACSS) Add 115 kV breakers at Dunn	ELL	2014 Summer	Approved	Design/Scoping		Moved out one year to reflect construction feasibility
10-ELL-010-2-CP	Transmission Service	Ouachita Transmission Service Upgrade Walnut Grove to Swartz 115 kV line	ELL	2013 Spring	Approved	Complete	4/17/12	

Entergy 2012-2016 Final Construction Plan Update 2

		2012 - 2016 Final Construction Plan Update 1						
		New Project						
		Modified						
		Removed						
Construction Plan ID	Project Driver	Project Name	LE	Proposed ISD (Planning)	2011 Funding Comments	Project Status	Actual ISD	Other Comments
11-ELL-001-CP	Enhanced Transmission Reliability	Golden Meadow to Leeville 115 kV - Rebuild/relocate 115 kV transmission line	ELL	2013 Winter	Approved	Design/Scoping		
11-ELL-002-CP	Transmission Reliability - Meeting Planning Criteria	Mt. Olive: Add Shunt Reactor	ELL	2013 Winter	Proposed & In Target	Design/Scoping		
11-ELL-009-1-CP	Generation Interconnection	NM6: Modify Ninemile switchyard for interconnection	ELL	2014 Winter	Approved	Design/Scoping		
11-ELL-009-2-CP	Generation Interconnection	NM6: Upgrade Michoud breaker N9803	ELL	2014 Winter	Approved	Design/Scoping		
11-ELL-010-1-CP	Transmission Service	NM6: Upgrade Ninemile to Southport 230 kV transmission line No.1	ELL	2014 Winter	Approved	Design/Scoping		
11-ELL-010-2-CP	Transmission Service	NM6: Upgrade Ninemile to Southport 230 kV transmission line No.2	ELL	2014 Winter	Approved	Design/Scoping		
11-ELL-005-CP	Transmission Reliability - Meeting Planning Criteria	Mt. Olive to Arcadia Project Phase 1 Add 115 kV breakers at Arcadia for future Mt. Olive to Arcadia line	ELL	2015 Summer	Proposed & In Target	Design/Scoping		
11-ELL-004-CP	Transmission Reliability - Meeting Planning Criteria	Northeast LA Improvement Project Phase 3 Upgrade Sterlington to Oakridge to Dunn 115 kV Line	ELL	2017 Summer	Proposed & In Target	Design/Scoping		
11-ELL-012-CP	Transmission Reliability - Meeting Planning Criteria	Valentine to Clovelly 115 kV upgrade	ELL	2017 Summer	Proposed & In Target	Design/Scoping		
10-ELL-009-CP	Transmission Reliability - Meeting Planning Criteria	Iron Man to Tezcoco 230 kV line - Construct new line	ELL	2018 Summer	Approved	Design/Construction		
10-EMI-007-01-CP	Transmission Service	Grand Gulf Uprate Project: Add vars to system Install a 115 kV, 21.6 MVAR capacitor bank at Rolling Fork	EMI	2011 Spring	Approved	Complete	1/9/12	
10-EMI-007-02-CP	Transmission Service	Grand Gulf Uprate Project: Add vars to system Install a 115 kV, 21.6 MVAR capacitor bank at Yazoo City Municipal	EMI	2011 Spring	Approved	Complete	1/26/12	
10-EMI-007-03-CP	Transmission Service	Grand Gulf Uprate Project: Add vars to system Install a 115 kV, 21.6 MVAR capacitor bank at Carthage	EMI	2011 Spring	Approved	Complete	12/8/11	
10-EMI-007-04-CP	Transmission Service	Grand Gulf Uprate Project: Add vars to system Install a 115 kV, 21.6 MVAR capacitor bank at Tylertown	EMI	2011 Spring	Approved	Complete	12/8/11	
10-EMI-007-05-CP	Transmission Service	Grand Gulf Uprate Project: Add vars to system Install a 115 kV, 21.6 MVAR capacitor bank at Senatobia	EMI	2011 Spring	Approved	Complete	6/6/11	
10-EMI-007-06-CP	Transmission Service	Grand Gulf Uprate Project: Add vars to system Install a 115 kV, 21.6 MVAR capacitor bank at Plum Point	EMI	2011 Spring	Approved	Complete	6/6/11	
10-EMI-007-07-CP	Transmission Service	Grand Gulf Uprate Project: Add vars to system Upgrade 21.6 MVAR capacitor bank at McComb to 32.4 MVAR.	EMI	2011 Spring	Approved	Complete	1/30/12	
10-EMI-007-08-CP	Transmission Service	Grand Gulf Uprate Project: Add vars to system Split existing 32.4 MVAR capacitor banks at Hernando into (2) 21 MVAR cap banks.\	EMI	2011 Spring	Approved	Complete	6/6/11	
10-EMI-007-09-CP	Transmission Service	Grand Gulf Uprate Project: Add vars to system Split existing 32.4 MVAR capacitor banks at Hollandale into (2) 21 MVAR cap banks.	EMI	2011 Spring	Approved	Complete	11/30/11	
10-EMI-007-10-CP	Transmission Service	Grand Gulf Uprate Project: Add vars to system Split existing 32.4 MVAR capacitor banks at Port Gibson into (2) 21 MVAR cap banks.	EMI	2011 Spring	Approved	Complete	1/24/12	
10-EMI-007-11-CP	Transmission Service	Grand Gulf Uprate Project: Add vars to system Split existing 32.4 MVAR capacitor banks at Fayette into (2) 21 MVAR cap banks.	EMI	2011 Spring	Approved	Complete	12/16/11	
10-EMI-007-12-CP	Transmission Service	Grand Gulf Uprate Project: Add vars to system Install a 115kV, 32.4 MVAR capacitor bank at Magee.	EMI	2011 Spring	Approved	Complete	3/2/12	
10-EMI-008-CP	Transmission Reliability - Meeting Planning Criteria	Florence - Florence SS - Star 115 kV Line: Upgrade to at least 240 MVA	EMI	2011 Spring	Approved	Complete	4/7/11	
10-EMI-009-CP	Transmission Reliability - Meeting Planning Criteria	Waterways - Vicksburg East 115 kV Line: Upgrade to at least 240 MVA	EMI	2011 Summer	Approved	Complete	4/27/11	

Entergy 2012-2016 Final Construction Plan Update 2

		2012 - 2016 Final Construction Plan Update 1						
		New Project						
		Modified						
		Removed						
Construction Plan ID	Project Driver	Project Name	LE	Proposed ISD (Planning)	2011 Funding Comments	Project Status	Actual ISD	Other Comments
10-EMI-011-1-CP	Transmission Reliability - Meeting Planning Criteria	McAdams Area Upgrades McAdams Substation: Add 2nd 560 MVA 500 kV / 230 kV Autotransformer (Hartburg Spare single phase units)	EMI	2011 Summer	Approved	Complete	6/2/11	
10-EMI-011-2-CP	Transmission Reliability - Meeting Planning Criteria	McAdams Area Upgrades McAdams - Pickens 230 kV line: Upgrade to Double-Bundled 954 ACSR (880 MVA)	EMI	2011 Summer	Approved	Complete	5/18/11	
10-EMI-020-CP	Transmission Reliability - Meeting Planning Criteria	Ray Braswell to Clinton 115 kV line: Upgrade switch at Clinton and riser at Ray Braswell	EMI	2011 Summer	Approved	Complete	2/10/11	
10-EMI-021-CP	Transmission Reliability - Meeting Planning Criteria	Clinton to Jackson NW 115 kV line: Upgrade switch at Clinton	EMI	2011 Summer	Approved	Complete	2/10/11	
11-EMI-003-CP	Transmission Reliability - Meeting Planning Criteria	Upgrade Terminal Equipment on Vicksburg - Waterway 115kV	EMI	2011 Summer	Approved	Complete	1/24/11	
11-EMI-005-CP	Transmission Reliability - Meeting Planning Criteria	Monument to Miami Street 115 kV: Upgrade Line Trap at Monument Street	EMI	2011 Summer	Approved	Complete	5/26/11	
10-EMI-003-CP	Transmission Reliability - Meeting Planning Criteria	Magee 115 kV Substation: Replace Switches	EMI	2011 Winter	Approved	Complete	11/30/11	
11-EMI-001-CP	Transmission Reliability - Meeting Planning Criteria	Rankin Industrial - Airport: Reconductor to bring complete line up to 1272 ACSR	EMI	2011 Winter	Approved	Complete	1/10/12	
10-EMI-012-1-CP	Transmission Reliability - Meeting Planning Criteria	Ridgeland-Madison Reliability Improvement Rebuild Lakeover - Ridgeland Line	EMI	2012 Summer	Approved	Construction		
10-EMI-012-2-CP	Transmission Reliability - Meeting Planning Criteria	Ridgeland-Madison Reliability Improvement Build Lakeover - Sunnybrook - Northpark 115 kV Line	EMI	2012 Summer	Approved	Construction		
10-EMI-013-CP	Transmission Service	Ouachita Transmission Service Move Sterlington 600 MVA auto to Baxter Wilson 500 (Second 500-115 kV auto)	EMI	2012 Summer	Approved	Construction		
10-EMI-014-1-CP	Transmission Reliability - Meeting Planning Criteria	Grenada/Winona/Greenwood Area Improvement (Tillatoba auto alternative): Phase 2 Projects Tillatoba to South Grenada 230 kV Line: Construct New 520 MVA Line	EMI	2012 Summer	Approved	Construction		
10-EMI-014-2-CP	Transmission Reliability - Meeting Planning Criteria	Grenada/Winona/Greenwood Area Improvement (Tillatoba auto alternative): Phase 2 Projects South Grenada 115 kV Substation: Install 230 kV Bus and a 400 MVA 230-115 kV Autotransformer	EMI	2012 Summer	Approved	Construction		
11-EMI-004-CP	Transmission Reliability - Meeting Planning Criteria	Ray Braswell to West Jackson 115 kV line: Reconductor line	EMI	2012 Summer	Approved	Design		
12-EMI-003-CP	Transmission Reliability - Meeting Planning Criteria	Northeast Jackson to Klean Steel - Upgrade CT and Jumpers/Risers at NE Jackson	EMI	2012 Summer	Approved	Complete	12/7/11	
10-EMI-017-CP	Transmission Reliability - Meeting Planning Criteria	Ray Braswell - Wyndale 115kV Line: Construct New 260 MVA Construct new 115 kV Switching Station between Byram and Terry Wyndale SS to be designed for future 230-115 kV auto and distribution facilities	EMI	2013 Summer	Approved	Construction		
10-EMI-018-CP	Transmission Reliability - Meeting Planning Criteria	Getwell to Church Road 230 kV construct new 230 kV Transmission Line	EMI	2013 Summer	Approved	Design/Scoping		
11-EMI-002-CP	Transmission Reliability - Meeting Planning Criteria	Baxter Wilson to S.E. Vicksburg - Upgrade 115 kV line	EMI	2015 Summer	Proposed & In Target	Design/Scoping		
11-EMI-007-CP	Transmission Reliability - Meeting Planning Criteria	Breakers at Hollandale and Belzoni (close normally-open point)	EMI	2015 Summer	Proposed & In Target	Design/Scoping		
12-EMI-002-1-CP	Transmission Reliability - Meeting Planning Criteria	Getwell Area Improvements Construct new Senatobia Industrial substation. Cut in Senatobia to Sardis 115 kV line into new substation and add new 230-115 kV autotransformer	EMI	2016 Summer	Proposed & In Target	Design/Scoping		
12-EMI-002-2-CP	Transmission Reliability - Meeting Planning Criteria	Getwell Area Improvements Construct new 230 kV line from Getwell to new Senatobia Industrial 230-115 kV substation.	EMI	2016 Summer	Proposed & In Target	Design/Scoping		

Entergy 2012-2016 Final Construction Plan Update 2

		2012 - 2016 Final Construction Plan Update 1						
		New Project						
		Modified						
		Removed						
Construction Plan ID	Project Driver	Project Name	LE	Proposed ISD (Planning)	2011 Funding Comments	Project Status	Actual ISD	Other Comments
12-EMI-001-CP	Transmission Reliability - Meeting Planning Criteria	Franklin - McComb build new 115 kV line (constructed to 230 kV) Also upgrade all substation elements along Tylertown to McComb 115 kV line to provide a minimum 1000A rating.	EMI	2017 Summer	Proposed & In Target	Design/Scoping		Updated title
10-ETI-011-CP	Transmission Reliability - Meeting Planning Criteria	Western Region Reliability Improvement Plan Phase 3 Interim (Part 3) Upgrade South Beaumont to Fontenot Corner 138 kV line	ETI	2010 Winter	Approved	Complete	5/24/11	
10-ETI-018-CP	Transmission Reliability - Meeting Planning Criteria	Lewis Creek to Caney Creek 138 kV line: Upgrade bus, jumpers and risers at Lewis Creek	ETI	2010 Winter	Approved	Complete	4/11/11	
10-ETI-019-CP	Transmission Reliability - Meeting Planning Criteria	Lewis Creek to Alden 138 kV line: Upgrade bus and jumpers at Lewis Creek and Alden	ETI	2010 Winter	Approved	Complete	3/21/11	
10-ETI-020-CP	Transmission Reliability - Meeting Planning Criteria	Inland Orange to McLewis 230 kV line: Upgrade risers at Inland Orange and switch 22628 at McLewis	ETI	2010 Winter	Approved	Complete	5/11/11	
10-ETI-021-CP	Transmission Reliability - Meeting Planning Criteria	Hartburg to Inland Orange 230 kV line: Upgrade risers at Inland Orange	ETI	2010 Winter	Approved	Complete	2/18/11	
10-ETI-023-CP	Transmission Reliability - Meeting Planning Criteria	Sabine to Linde 138 kV line: Upgrade bus and risers at Sabine and Linde	ETI	2010 Winter	Approved	Complete	2/1/11	
10-ETI-024-CP	Transmission Reliability - Meeting Planning Criteria	Sabine to Mid County 230 kV line: Upgrade bus and jumpers at Mid County	ETI	2010 Winter	Approved	Complete	11/22/10	
10-ETI-026-CP	Transmission Reliability - Meeting Planning Criteria	Orange to Bunch Gully 138 kV line: Upgrade bus and risers at Orange	ETI	2010 Winter	Approved	Complete	5/25/11	
10-ETI-012-CP	Transmission Reliability - Meeting Planning Criteria	Western Region Reliability Improvement Plan Phase 3 Interim (Part 2) Jacinto-Lewis Creek: Convert to 230 kV operation. Add 500 MVA 230-138 Auto at Lewis Creek	ETI	2011 Summer	Approved	Complete	3/2/11	
10-ETI-014-CP	Transmission Reliability - Meeting Planning Criteria	Tamina to Cedar Hill 138 kV line: Upgrade	ETI	2011 Summer	Approved	Complete	4/5/11	
10-ETI-025-CP	Transmission Reliability - Meeting Planning Criteria	Chem Rd to Dupont Sabine 3 138 kV line: Upgrade metering CT at Dupont Sabine	ETI	2011 Summer	Approved	Complete	3/7/11	
10-ETI-027-CP	Transmission Reliability - Meeting Planning Criteria	Toledo Bend to Leesville 138 kV line: Upgrade CT at Toledo Bend	ETI	2011 Summer	Approved	Complete	12/1/11	
10-ETI-028-CP	Transmission Reliability - Meeting Planning Criteria	Toledo Bend to Van Ply 138 kV line: Upgrade CT at Toledo Bend	ETI	2011 Summer	Approved	Complete	12/14/11	
10-ETI-029-CP	Transmission Reliability - Meeting Planning Criteria	Cypress to Lumberton 138 kV line: Upgrade bus at Lumberton and Cypress	ETI	2011 Summer	Approved	Complete	3/21/11	
10-ETI-030-CP	Transmission Reliability - Meeting Planning Criteria	Goslin to Conroe Bulk 138 kV line: Upgrade station equipment at Conroe Bulk	ETI	2011 Summer	Approved	Complete	5/26/11	
11-ETI-001-CP	Transmission Reliability - Meeting Planning Criteria	Hearne to Calvert - Uprate 69 kV line	ETI	2011 Summer	Approved	Complete	6/28/11	
11-ETI-007-CP	Transmission Reliability - Meeting Planning Criteria	Navasota to Magnolia Anderson 138kV: Upgrade relay CT	ETI	2011 Summer	Approved	Complete	7/18/11	
11-ETI-011-CP	Transmission Reliability - Meeting Planning Criteria	Port Neches to Linde: Upgrade station equipment at Port Neches	ETI	2011 Summer	Approved	Complete	5/2/11	
10-ETI-013-CP	Transmission Service	Grand Gulf Uprate Project Upgrade Hartburg to Inland Orange to McLewis 230 kV line	ETI	2011 Winter	Approved	Complete	12/28/11	
10-ETI-022-CP	Transmission Reliability - Meeting Planning Criteria	McLewis to Helbig 230 kV line: Upgrade switch 22627 at McLewis	ETI	2011 Winter	Approved	Complete	1/4/12	
11-ETI-003-CP	Transmission Reliability - Meeting Planning Criteria	Deweyville (JNEC) - Add 69 kV capacitor bank	ETI	2013 Spring	Proposed & In Target	Design/Scoping		ISD reflects construction feasibility. Moved from 2012 Summer
11-ETI-004-CP	Transmission Reliability - Meeting Planning Criteria	Elizabeth to Gallier - Uprate 69 kV line 2.5 miles	ETI	2012 Summer	Approved	Complete	9/14/11	
11-ETI-006-CP	Transmission Reliability - Meeting Planning Criteria	Somerville 69 kV Substation: Add capacitor bank	ETI	2012 Summer	Approved	Construction		
12-ETI-015-CP	Enhanced Transmission Reliability	College Station SS: Create emergency tie point with ERCOT (asynchronous)	ETI	2012 Summer	Approved	Construction		Emergency Tie Point with ERCOT system. Asynchronous.
10-ETI-017-CP	Transmission Reliability - Meeting Planning Criteria	Jasper to Rayburn 138 kV line: Upgrade	ETI	2013 Summer	Proposed & In Target	Design/Scoping		
11-ETI-008-01-CP	Transmission Reliability - Meeting Planning Criteria	Plantation to Conroe 138 kV line: Upgrade station equipment at Plantation	ETI	2013 Summer	Proposed & In Target	Design/Scoping		

Entergy 2012-2016 Final Construction Plan Update 2

		2012 - 2016 Final Construction Plan Update 1						
		New Project						
		Modified						
		Removed						
Construction Plan ID	Project Driver	Project Name	LE	Proposed ISD (Planning)	2011 Funding Comments	Project Status	Actual ISD	Other Comments
11-ETI-008-CP	Transmission Reliability - Meeting Planning Criteria	Cedar Hill to Plantation 138 kV line: Upgrade line conductor and station equipment at Plantation	ETI	2013 Summer	Proposed & In Target	Design/Scoping		
11-ETI-036-CP	Transmission Reliability - Meeting Planning Criteria	Plantation to Conroe 138 kV line: Reconductor Line	ETI	2013 Summer	Proposed & In Target	Design/Scoping		
11-ETI-041-CP	Transmission Reliability - Meeting Planning Criteria	Eastgate to Dayton Bulk: Upgrade terminal equipment at Eastgate (formerly reconductor)	ETI	2013 Summer	Proposed & In Target	Design/Scoping		Project only requires equipment upgrade. Title changed
11-ETI-043-CP	Transmission Reliability - Meeting Planning Criteria	Expand Cap Bank at Calvert 69kV	ETI	2013 Summer	Proposed & In Target	Design/Scoping		
12-ETI-003-CP	Transmission Reliability - Meeting Planning Criteria	Bentwater Substation: Add 138 kV Capacitor Bank	ETI	2013 Summer	Proposed & In Target	Design/Scoping		
12-ETI-004-CP	Transmission Reliability - Meeting Planning Criteria	Ponderosa Switching Station: tie lines Longmire to Fish Creek and Conroe to Woodhaven into new switching station	ETI	2013 Summer	Proposed & In Target	Design/Scoping		Formerly referred to as Conroe Area SS
11-ETI-009-CP	Transmission Reliability - Meeting Planning Criteria	Toledo Bend to Leach 138 kV line: Upgrade station equipment at Toledo Bend	ETI	2013 Winter	Approved	Complete	11/28/11	
11-ETI-010-CP	Transmission Reliability - Meeting Planning Criteria	Leach to Newton Bulk 138 kV line: Upgrade terminal equipment at Newton Bulk	ETI	2013 Winter	Proposed & In Target	Design/Scoping		
11-ETI-039-CP	Transmission Reliability - Meeting Planning Criteria	Upgrade Jacinto - Splendor 138 kV Line	ETI	2015 Summer	Proposed & In Target	Design/Scoping		
12-ETI-007-CP	Transmission Reliability - Meeting Planning Criteria	Alden 138 kV Substation: Add Capacitor Bank	ETI	2015 Summer	Proposed & In Target	Design/Scoping		
11-ETI-018-CP	Transmission Reliability - Meeting Planning Criteria	Construct new China to Amelia 230kV line	ETI	2016 Summer	Proposed & In Target	Design/Scoping		
11-ETI-020-CP	Transmission Reliability - Meeting Planning Criteria	Hickory Ridge-Eastgate 138kV: Upgrade terminal equipment at Eastgate	ETI	2016 Summer	Proposed & In Target	Design/Scoping		
11-ETI-026-CP	Transmission Reliability - Meeting Planning Criteria	Upgrade Splendor to Apollo 138 kV Line	ETI	2016 Summer	Proposed & In Target	Design/Scoping		
11-ETI-019-CP	Transmission Reliability - Meeting Planning Criteria	Cut Line 871 Jacinto to Splendor 138 kV line into the Cleveland 138 kV substation.	ETI	2017 Summer	Proposed & In Target	Design/Scoping		Corrected title
11-ETI-023-CP	Transmission Reliability - Meeting Planning Criteria	Orange County 230kV Project: Construct new Chisholm Road 230 kV substation, Construct new line from Hartburg to Chisholm Road, add 2nd Hartburg 500-230 kV auto	ETI	2017 Summer	Proposed & In Target	Design/Scoping		
11-ETI-033-CP	Transmission Reliability - Meeting Planning Criteria	Toledo Bend to Leach 138 kV - Upgrade line	ETI	2017 Summer	Proposed & In Target	Design/Scoping		



Addendum

Horizon Projects [Beyond Construction Plan]

Horizon Projects are projects identified in the annual 10 year reliability assesment but are not included in the current five year construction plan window. Final project scopes and timing may vary in future assessments.

Entergy 2012-2016 Final Construction Plan Update 2

Horizon Projects are projects identified in the annual 10 year reliability assesment but are not included in the current five year construction plan window. Final project scopes and timing may vary in future assessments.

Horizon Project ID	Project Driver	Project Name	LE	Proposed Planning ISD	Project Status	Other Comments
12-EAI-027-HZ	Transmission Reliability - Meeting Planning Criteria	Malvern South: Add 10.2 MVAR Capacitor Bank	EAI	2017 Summer	Conceptual	
12-EAI-028_HZ	Transmission Reliability - Meeting Planning Criteria	Change Danville 161-115 Auto tap to 115.5 kV	EAI	2017 Summer	Conceptual	
11-EAI-016-HZ	Transmission Reliability - Meeting Planning Criteria	ISES- Reconfiguration of the 161kV Bus	EAI	2018 Summer	Conceptual	
11-EAI-019-HZ	Transmission Reliability - Meeting Planning Criteria	Mabelvale-LR Kanis 115kV Reconductor	EAI	2018 Summer	Conceptual	
11-EAI-024-HZ	Transmission Reliability - Meeting Planning Criteria	Holland Bottoms to Jacksonville North: Reconductor 115 kV Line	EAI	2018 Summer	Conceptual	
12-EAI-006-HZ	Transmission Reliability - Meeting Planning Criteria	Russellville East-Russellville North: Reconductor 161kV line	EAI	2018 Summer	Conceptual	
12-EAI-009-HZ	Transmission Reliability - Meeting Planning Criteria	LR West-LR Palm: Reconductor 115kV line	EAI	2018 Summer	Conceptual	
12-EAI-010-HZ	Transmission Reliability - Meeting Planning Criteria	NLR Westgate-LR Gaines: Reconductor 115kV line	EAI	2018 Summer	Conceptual	
12-EAI-014-HZ	Transmission Reliability - Meeting Planning Criteria	Mabelvale-Bryant: Reconductor 115kV line	EAI	2018 Summer	Conceptual	
12-EAI-022-HZ	Transmission Reliability - Meeting Planning Criteria	LR South-LR Rock Creek: Upgrade Terminal Equipment	EAI	2018 Summer	Conceptual	
12-EAI-029-HZ	Transmission Reliability - Meeting Planning Criteria	Upgrade Cheetah to Hot Springs Village 115 kV line	EAI	2018 Summer	Conceptual	
12-EAI-031-HZ	Transmission Reliability - Meeting Planning Criteria	LR Kanis to LR Markham: Reconductor line	EAI	2018 Summer	Conceptual	
12-EAI-032-01-HZ	Transmission Reliability - Meeting Planning Criteria	Construct Gum Springs Switching Station	EAI	2018 Summer	Conceptual	
12-EAI-032-02-HZ	Transmission Reliability - Meeting Planning Criteria	Gum Springs to Amity construct new line. Add breakers at Amity	EAI	2018 Summer	Conceptual	
12-EAI-035-HZ	Transmission Reliability - Meeting Planning Criteria	Ward: Install 21.6 MVAR capacitor bank	EAI	2018 Summer	Conceptual	
11-EAI-020-HZ	Transmission Reliability - Meeting Planning Criteria	Mayflower - Morgan 115 kV Line: Upgrade	EAI	2019 Summer	Conceptual	
12-EAI-011-HZ	Transmission Reliability - Meeting Planning Criteria	Paragould-Paragould South: Reconductor 161kV line	EAI	2020 Summer	Conceptual	
12-EAI-012-HZ	Transmission Reliability - Meeting Planning Criteria	LR Boyle Park-LR West: Upgrade Terminal Equipment	EAI	2020 Summer	Conceptual	
12-EAI-013-HZ	Transmission Reliability - Meeting Planning Criteria	LR Mann Road-LR Chicot: Upgrade Terminal Equipment	EAI	2020 Summer	Conceptual	
12-EAI-033-HZ	Transmission Reliability - Meeting Planning Criteria	Hergett: Add 36 MVAR Capacitor Bank	EAI	2020 Summer	Conceptual	
12-EAI-034-HZ	Transmission Reliability - Meeting Planning Criteria	Jonesboro to Jonesboro SPA reconductor line	EAI	2020 Summer	Conceptual	
11-EGL-007-HZ	Transmission Reliability - Meeting Planning Criteria	Moril to Delcambre 138 kV line: Upgrade station equipment	EGSL	2017 Summer	Conceptual	
12-EGL-009-HZ	Transmission Reliability - Meeting Planning Criteria	Harrleson to 327A Tap: Upgrade line	EGSL	2017 Summer	Conceptual	
11-EGL-016-HZ	Transmission Reliability - Meeting Planning Criteria	Mossville to Canal - Upgrade 69 kV Line	EGSL	2017 Winter	Conceptual	
11-EGL-002-HZ	Transmission Reliability - Meeting Planning Criteria	Harrelson to Gloria - upgrade 69 kV line	EGSL	2018 Summer	Conceptual	
12-EGL-012-HZ	Transmission Reliability - Meeting Planning Criteria	LC Bulk: Construct 230 kV facilities and add 230-69 kV autotransformer (LC Loop Improvement Ph 2)	EGSL	2018 Summer	Conceptual	
12-EGL-005-HZ	Transmission Reliability - Meeting Planning Criteria	Convert Sunset Substation to 138 kV: Cut in Scott to East Opelousa 138 kV line.	EGSL	2019 Summer	Conceptual	

Entergy 2012-2016 Final Construction Plan Update 2

Horizon Projects are projects identified in the annual 10 year reliability assesment but are not included in the current five year construction plan window. Final project scopes and timing may vary in future assessments.

Horizon Project ID	Project Driver	Project Name	LE	Proposed Planning ISD	Project Status	Other Comments
12-EGL-010-HZ	Transmission Reliability - Meeting Planning Criteria	New Iberia: Add 138-69 kV transformer	EGSL	2019 Summer	Conceptual	
11-EGL-018-HZ	Transmission Reliability - Meeting Planning Criteria	Francis to Marydale: Upgrade 69 kV line	EGSL	2021 Summer	Conceptual	
12-EGL-013-HZ	Transmission Reliability - Meeting Planning Criteria	Colonial Springs: Add capacitor bank	EGSL	2021 Summer	Conceptual	
11-ELL-011-HZ	Transmission Reliability - Meeting Planning Criteria	Mt. Olive to Arcadia Project Phase 2 Construct new 230 kV line (operate at 115 kV) from Mt. Olive to Arcadia	ELL	2018 Summer	Conceptual	
11-ELL-013-HZ	Transmission Reliability - Meeting Planning Criteria	Arcadia to Sailes - Construct new 230 kV line (operate at 115 kV)	ELL	2019 Summer	Conceptual	
11-EMI-006-HZ	Transmission Reliability - Meeting Planning Criteria	Vicksburg East to Edwards - Reconductor 11.5 miles	EMI	2018 Summer	Conceptual	
11-ETI-002-HZ	Transmission Reliability - Meeting Planning Criteria	Reconductor Sabine to Port Neches Bulk (Line 515)	ETI	2017 Summer	Conceptual	
11-ETI-042-HZ	Transmission Reliability - Meeting Planning Criteria	Expand Cap Bank at New Caney 138kV	ETI	2017 Summer	Conceptual	
12-ETI-001-HZ	Transmission Reliability - Meeting Planning Criteria	Winshire 69 kV: Add capacitor bank	ETI	2017 Summer	Conceptual	
12-ETI-009-HZ	Transmission Reliability - Meeting Planning Criteria	Sabine: Upgrade terminal equipment (Sabine to Big 3 line)	ETI	2017 Summer	Conceptual	
11-ETI-016-HZ	Transmission Reliability - Meeting Planning Criteria	Add 2nd Cypress Auto 500/138kV	ETI	2018 Summer	Conceptual	
11-ETI-022-HZ	Transmission Reliability - Meeting Planning Criteria	Western Region Reliability Improvement Plan : Add Alden SVC	ETI	2018 Summer	Conceptual	
11-ETI-034-HZ	Transmission Reliability - Meeting Planning Criteria	Leach to Newton Bulk 138 kV - Reconductor line	ETI	2018 Summer	Conceptual	
11-ETI-037-HZ	Transmission Reliability - Meeting Planning Criteria	Construct new China to Stowell 138 kV line	ETI	2018 Summer	Conceptual	
11-ETI-038-HZ	Transmission Reliability - Meeting Planning Criteria	Reconductor Sabine to Port Neches Bulk (via Linde Line 516)	ETI	2018 Summer	Conceptual	
11-ETI-040-HZ	Transmission Reliability - Meeting Planning Criteria	Helbig to McLewis - Reconductor with ACCC	ETI	2018 Summer	Conceptual	
12-ETI-002-HZ	Transmission Reliability - Meeting Planning Criteria	Grimes Substation - Add 3rd 345-138 kV Auto	ETI	2018 Summer	Conceptual	
12-ETI-006-HZ	Transmission Reliability - Meeting Planning Criteria	Kolbs 230 kV - Add capacitor bank	ETI	2018 Summer	Conceptual	
12-ETI-010-HZ	Transmission Reliability - Meeting Planning Criteria	Buna: Add capacitor bank	ETI	2018 Summer	Conceptual	
11-ETI-014-HZ	Transmission Reliability - Meeting Planning Criteria	Upgrade Grimes to Mt. Zion 138 kV line	ETI	2019 Summer	Conceptual	
11-ETI-013-HZ	Transmission Reliability - Meeting Planning Criteria	Upgrade Grimes to Bentwater 138 kV line	ETI	2020 Summer	Conceptual	
11-ETI-017-HZ	Transmission Reliability - Meeting Planning Criteria	Add Cap Bank at Huntsville 138kV	ETI	2020 Summer	Conceptual	
12-ETI-011-HZ	Transmission Reliability - Meeting Planning Criteria	Buna to Evadale: Upgrade Line	ETI	2020 Summer	Conceptual	
12-ETI-012-HZ	Transmission Reliability - Meeting Planning Criteria	Rayburn to Mill Creek: Upgrade Line	ETI	2020 Summer	Conceptual	
12-ETI-013-HZ	Transmission Reliability - Meeting Planning Criteria	Stonegate: Add capacitor bank	ETI	2020 Summer	Conceptual	
12-ETI-016-HZ	Transmission Reliability - Meeting Planning Criteria	Upgrade Mt. Zion to Huntsville 138 kV line	ETI	2020 Summer	Conceptual	
12-ETI-017-HZ	Transmission Reliability - Meeting Planning Criteria	Gulfway 230 kV substation: Upgrade equipment on VFW Park 230 kV line bay	ETI	2018 Summer	Conceptual	

Entergy 2012-2016 Final Construction Plan Update 2

Horizon Projects are projects identified in the annual 10 year reliability assesment but are not included in the current five year construction plan window. Final project scopes and timing may vary in future assessments.

Horizon Project ID	Project Driver	Project Name	LE	Proposed Planning ISD	Project Status	Other Comments
12-ETI-008-HZ	Transmission Reliability - Meeting Planning Criteria	Upgrade Apollo to Porter 138 kV	ETI	2021 Summer	Conceptual	
12-ETI-014-HZ	Transmission Reliability - Meeting Planning Criteria	Amelia to Helbig: Upgrade line	ETI	2021 Summer	Conceptual	
12-ETI-005-HZ	Transmission Reliability - Meeting Planning Criteria	Upgrade New Caney to Hickory Ridge 138 kV	ETI	2022 Summer	Conceptual	