

ATC's Transformer facilities with Transitional Ratings Starting June 1, 2013

Note: 1) The list of transformers with transitional ratings and associated mitigation projects are subjected to change based on further analysis

2) Transitional Ratings: As of June 1, 2013, facilities that are impacted with implementation of the Study Based Ratings Methodology (SBRM) may continue to be operated at the pre SBRM ratings until the project(s) to end the transitional ratings are completed

	Transformer with Transitional Ratings	kV	Project to end Transitional Rating	Transitional Rating Projected End Date
1	Columbia SW YD (ALTE) T22	345-138	Uprate Columbia SW YD (ALTE) T22 Jumpers	9/1/2018
2	Oak Creek T11	345-138	Uprate Oak Creek T11 Transformer Jumpers	1/1/2017
3	Paddock T21	345-138	Uprate Paddock T21 Jumpers	6/1/2016
4	Rockdale T22	345-138	Uprate Rockdale T22 Transformer Jumpers	4/1/2017
5	Rockdale T23	345-138	Uprate Rockdale T23 Transformer Jumpers	4/1/2017
6	Gardner Park T2	345-115	Uprate Gardner Park T2 Jumpers	12/1/2014
7	Gardner Park T1	345-115	Uprate Gardner Park T1 Jumpers	12/1/2018
8	Bluemound T1	230-138	Uprate Bluemound T1 Jumpers	6/1/2016
9	Bluemound T3	230-138	Uprate Bluemound T3 Jumpers	1/1/2016
10	Hoover T3	138-115	Uprate Hoover T3 Jumpers	12/1/2016
11	Saratoga T31	138-115	Uprate Saratoga T31 Jumpers	8/1/2019
12	Canal T1	138-69	Uprate Canal T1 Jumpers	6/1/2017
13	Colley Rd T31	138-69	Uprate Colley Rd T31 Jumpers	5/1/2019
14	Dyckesville T3	138-69	Uprate Dyckesville T3 Jumpers	9/1/2018
15	East Krok T1	138-69	Uprate East Krok T1 Jumpers	6/1/2017
16	Harrison North 138kV T1	138-69	Uprate Harrison North 138kV T1 Jumpers	9/1/2020
17	Liberty St T6	138-69	Uprate Liberty St T6 Jumpers	7/1/2017
18	Pioneer (WPS) T1	138-69	Uprate Pioneer (WPS) T1 Jumpers	3/1/2018
19	Plains T8	138-69	Plains T8 Transformer Replacement	6/1/2017
20	Plains T9	138-69	Plains T9 Transformer Replacement	7/1/2016