Generator Interconnection Applications

Proj #	Date of Request	Status of Request	Service Type NR or ER	Location	Max Summer output	Max Winter output	Total (MW)	Station or Trans Line where interconn will be made	Projected In-Service Date	Known deviations to in-service date.	Availability of related studies	Type of facility (combined cycle, base load, CT, fuel type)	If not completed-explanation	Deviations from study timelines	Study reports posted subsequent to meeting & discussion of results.
1	12/11/2003	Withdrawn	NR/ER	Highway 231 & Magnison Butte Road, Lincoln County, WA	50	50	50.00	Devils Gap-Lind 115 kV	12/1/2005	Fall 2008	0	Wind	0	Withdrawn on 05/23/06	0
2	5/2/2006	Withdrawn	NR/ER	T11N/Range 40 - 42E, T10N/Range 42E with numerous sections Garfield County, WA	200	200	200.00	Dry Creek-Talbot 230 kV	12/1/2008	0	0	Wind	0	Withdrawn on 12/09/08	Feasibility Study & System Impact Study
3	6/15/2007	Withdrawn	ER	T17N/Range 21E, T17N/Range 22E with numerous sections Kittitas County, WA	150	150	150.00	Walla Walla-Wanapum 230 kV	9/30/2008	0	0	Wind	0	Withdrawn on 08/15/07	0
4	7/9/2007	Withdrawn	NR/ER	T21N/Range 29W, MPM, section 7 Sanders County, MT	95	95	95.00	Noxon-Hot Springs #2 230 kV	Existing Generation, Currently connected to NWMT	0	0	Hydro	0	Withdrawn on 10/23/08	Feasibility Study & System Impact Study
5	7/11/2007	Withdrawn	NR/ER	T19N/Range 43 and 44W, multiple sections Whitman County, WA	75	75	75.00	Shawnee-Sunset 115 kV line near Rosalia	10/1/2009	0	0	Wind	0	Withdrawn on 02/03/09	Feasibility Study & System Impact Study
6	9/14/2007	Withdrawn	NR/ER	T20 and 22N/Range 44 and 45W, multiple sections Spokane County, WA	150	150	150.00	8th & Fancher-Latah Jct. 115 kV line or Benewah-Shawnee 230 kV line near Fairfield	10/1/2009	0	0	Wind	0	Withdrawn on 04/20/09	Feasibility Study & System Impact Study
7	10/12/2007	Withdrawn	NR/ER	T30/Range 1E sections 22, 23, 26, 27 Idaho County, ID	60	60	60.00	Grangeville-Nez Perce 115 kV line near Grangeville	10/1/2010	0	0	Wind	0	Withdrawn on 06/24/08	Feasibility Study

Generator Interconnection Applications

Proj #	Date of Request	Status of Request	Service Type NR or ER	Location	Max Summer output	Max Winter output	Total (MW)	Station or Trans Line where interconn will be made	Projected In-Service Date	Known deviations to in-service date.	Availability of related studies	Type of facility (combined cycle, base load, CT, fuel type)	If not completed-explanation	Deviations from study timelines	Study reports posted subsequent to meeting & discussion of results.
8	11/27/2007	Withdrawn	NR	T15/Range 28E 7.5 Miles SW of Othello, Adams County, WA	75	75	75.00	Benton-Othello 115 kV	10/15/2010	0	0	Wind	0	Withdrawn on 03/13/13	Feasibility Study & System Impact Study & Facilities Study
9	12/20/2007	Withdrawn	ER	The vicinity of Kai Road NW and B Road NW, Withrow, Douglas County, Washington	80	80	80.00	Chelan-Stratford 115 kV	2009/2010	0	0	Wind	0	Withdrawn on 07/03/08	Feasibility Study
10	12/24/2007	Withdrawn	NR/ER	T29/Range 1E sections 25, 35, 36,and T30/Range 2E sections 19 & 30 Idaho County, ID	100	100	100.00	Grangeville-Nez Perce 115 kV line near Grangeville	12/1/2010	0	0	Wind	0	Withdrawn on 6/24/08	Feasibility Study
11	1/2/2008	Withdrawn	NR	Highway 231 & Magnison Butte Road, Lincoln County, WA	50	50	50.00	Devils Gap-Lind 115 kV	12/31/2011	0	0	Wind	0	Withdrawn on 03/26/10	Feasibility Study: System Impact Study & Facilities Study
12	1/9/2008	Withdrawn	NR/ER	T11N/Range 43E, sections 9, 16, 17 Garfield County, WA	200	200	200.00	Dry Creek-Talbot 230 kV	12/31/2011	0	0	Wind	0	Withdrawn on 10/04/10	Feasibility Study & System Impact Study
13	1/16/2008	Withdrawn	NR/ER	Garfield County, WA	200	200	200.00	Dry Creek 230 kV Substation	10/1/2009	0	0	Wind	0	Withdrawn on 09/29/10	Feasibility Study & System Impact Study

Generator Interconnection Applications

Proj #	Date of Request	Status of Request	Service Type NR or ER	Location	Max Summer output	Max Winter output	Total (MW)	Station or Trans Line where interconn will be made	Projected In-Service Date	Known deviations to in-service date.	Availability of related studies	Type of facility (combined cycle, base load, CT, fuel type)	If not completed-explanation	Deviations from study timelines	Study reports posted subsequent to meeting & discussion of results.
14	2/12/2008	Withdrawn	NR/ER	T13N-R45E Whitman County, WA	210	210	210.00	North Lewiston-Shawnee 230 kV	10/1/2010	0	0	Wind	0	Withdrawn on 10/12/11	Feasibility Study & System Impact Study
15	6/23/2008	Withdrawn	NR/ER	T30/Range 1E sections 22, 23, 26, 27 Idaho County, ID	120	120	120.00	Grangeville 115 kV Substation	12/31/2017	0	0	Wind	0	Withdrawn on 08/24/09	Feasibility Study
16	9/15/2008	Withdrawn	ER	Portions of Meagher, Wheatland, Sweetgrass and Still Water Counties, MT	200	200	200.00	Broadview-Townsend 500 kV line near Ringling, Montana	12/31/2013	0	0	Wind	0	Withdrawn on 05/17/12	Feasibility Study & System Impact Study & Facilities Study
17	3/6/2009	Operational	ER	T19N/Range 43 and 44W, multiple sections Whitman County, WA	100	100	100.00	Benewah-Shawnee 230 kV line near Oaksdale	6/1/2011	now 12/31/12	0	Wind	0	Mutually agreed to waive Feasibility Study	System Impact Study & Facilities Study
18	4/17/2009	Withdrawn	NR	Highway 231 & Magnison Butte Road, Lincoln County, WA	15	15	15.00	Devils Gap-Lind 115 kV	12/31/2011	0	0	Wind	0	Withdrawn on 08/04/09	0
19	6/23/2009	Withdrawn	NR/ER	Potlatch, Latah County, Idaho	65	65	65.00	Potlatch 115 kV Substation	12/31/2012	0	0	Biomass	0	Withdrawn on 02/12/10	Feasibility Study
20	7/13/2009	Withdrawn	PURPA	Liberty Lake, Spokane County Washington, Parcel No. 551119091	1	1	1.00	East Farms Feeder 12F2 13 kV distribution line	12/31/2010	0	0	Solar	0	Withdrawn on 02/12/10	Feasibility Study
21	7/27/2009	Withdrawn	PURPA	Government Gulch Road, Shoshone County, Idaho	13	13	13.00	Pine Creek 115 kV Substation	6/30/2011	0	0	Biomass	0	Withdrawn on 11/13/09	Feasibility Study

Generator Interconnection Applications

Proj #	Date of Request	Status of Request	Service Type NR or ER	Location	Max Summer output	Max Winter output	Total (MW)	Station or Trans Line where interconn will be made	Projected In-Service Date	Known deviations to in-service date.	Availability of related studies	Type of facility (combined cycle, base load, CT, fuel type)	If not completed-explanation	Deviations from study timelines	Study reports posted subsequent to meeting & discussion of results.
22	8/4/2009	Withdrawn	NR	Highway 231 & Magnison Butte Road, Lincoln County, WA	40	40	40.00	Devils Gap-Lind 115 kV	12/31/2011	0	0	Wind	0	Mutually agreed to waive Feasibility Study	Feasibility Study: System Impact Study & Facilities Study
23	10/8/2009	Withdrawn	NR/ER	T21N/Range 45E, sections 23 Spokane County, WA	120.6	120.6	120.60	Benewah-Shawnee 230 kV line near Latah	10/1/2012	0	0	Wind	0	Withdrawn on 06/23/10	Feasibility Study
24	10/28/2009	Withdrawn	PURPA	Corner of Lee & Booker Road,Othello WA, Adams County, WA	10	10	10.00	Lee & Reynolds 115 kV Substation	12/31/2011	0	0	Solar	0	Withdrawn on 11/16/09	0
25	11/19/2009	Withdrawn	NR/ER	46°49'35.62" N 116°24'25.31" W; Bovill, Latah County, Idaho	65	65	65.00	Deary 115 kV Substation	12/31/2012	0	0	Biomass	0	Withdrawn on 05/25/10	Feasibility Study
26	8/28/2009	Operational	NR	Sanders County Montana	14 14 14	14 14 14	14.00 14.00 14.00	Noxon Rapids Substation	04/01/2010 04/01/2011 04/01/2012	0	0	Upgrade to 3 existing Hydro Units	0	Mutually agreed to waive Feasibility Study	System Impact Study
27	10/22/2009	Withdrawn	NR	Spokane County Washingon	10	10	10.00	Nine Mile Substation	3/1/2012	0	0	Upgrade to existing Hydro	0	Withdrawn on 04/10/12	0
28	6/10/2010	Withdrawn	NR/ER	T29/Range 1E and 2E multiple sections Idaho County, ID	102	102	102.00	Grangeville-Nez Perce 115 kV line near Grangeville	12/31/2012	0	0	Wind	0	Withdrawn on 09/01/10	0
29	7/29/2010	Withdrawn	PURPA	Oldtown, Bonners County, Idaho, 36323 HWY 41	6	6	6.00	Oldtown 115 kV Substation at 13 kV or 24 kV	12/1/2012	0	0	Syn Gas	0	Withdrawn on 03/24/10	0
30	12/28/2010	Withdrawn	NR/ER	T18N/Range 40E section 15; Whitman County, WA	50	50	50.00	Lind-Shawnee 115 kV line	7/1/2013	0	0	Wind	0	Withdrawn on 02/11/11	0

Generator Interconnection Applications

Proj #	Date of Request	Status of Request	Service Type NR or ER	Location	Max Summer output	Max Winter output	Total (MW)	Station or Trans Line where interconn will be made	Projected In-Service Date	Known deviations to in-service date.	Availability of related studies	Type of facility (combined cycle, base load, CT, fuel type)	If not completed-explanation	Deviations from study timelines	Study reports posted subsequent to meeting & discussion of results.
31	2/11/2011	Withdrawn	NR/ER	T18N/Range 40E section 15; Whitman County, WA	150	150	150.00	Lind-Shawnee 115 kV line	7/1/2014	0	0	Wind	0	Withdrawn on 11/10/11	Feasibility Study
32	2/18/2011	Withdrawn	NR/ER	T19N/Range 44 & 43E section: multiple, Whitman County, WA	100	100	100.00	Benewah-Shawnee 230 kV	11/1/2012	0	0	Wind	0	Withdrawn on 05/18/12	0
33	2/18/2011	Withdrawn	NR/ER	T15, 16,17N/Range 33,34,35,36E section: multiple Adams County, WA	250	250	250.00	A 115 kV interconnection Near Lind 115 kV Substation	11/1/2017	0	0	Wind	0	Withdrawn on 10/03/13	Feasibility Study
34	8/26/2011	Withdrawn	PURPA	T15, 16,17N/Range 33,34,35,36E section: multiple Adams County, WA	0.404	0.404	0.40	Spirit Feeder 12F1 13 kV distribution line	2/1/2012	0	0	Hydro	0	0	0
35	3/27/2012	Withdrawn	NR/ER	Whitman County, WA	200	200	200.00	Thornton 230 kV Substation	12/1/2014	0	0	Gas CT	0	Withdrawn on 11/11/2013 Mutually agreed to waive Feasibility Study	System Impact Study
36	9/11/2012	Withdrawn	NR/ER	Whitman County, WA	105	105	105.00	Thornton 230 kV Substation	12/1/2016	0	0	Wind	0	Withdrawn on 01/17/14	Feasibility Study
37	10/2/2012	Withdrawn	PURPA	T15, 16,17N/Range 33,34,35,36E section: multiple Adams County, WA	0.411	0.411	0.41	Spirit Feeder 12F1 12.5 kV distribution line	1/15/2013	0	0	Hydro	0	Withdrawn on 02/19/13	System Impact Study
38	3/6/2013	Operational	PURPA	T15, 16,17N/Range 33,34,35,36E section: multiple Adams County, WA	0.411	0.411	0.41	Spirit Feeder 12F1 12.5 kV distribution line	4/30/2013	0	0	Hydro	0		0

Generator Interconnection Applications

Proj #	Date of Request	Status of Request	Service Type NR or ER	Location	Max Summer output	Max Winter output	Total (MW)	Station or Trans Line where interconn will be made	Projected In-Service Date	Known deviations to in-service date.	Availability of related studies	Type of facility (combined cycle, base load, CT, fuel type)	If not completed-explanation	Deviations from study timelines	Study reports posted subsequent to meeting & discussion of results.
39	7/22/2013	Operational	NR	Spokane County, WA	7.6	7.6	7.60	Nine Mile 115 kV Substation	12/1/2015	0	0	Upgrade to existing Hydro	0	Mutually agreed to waive Feasibility Study	System Impact Study
40	7/23/2013	Withdrawn	NR/ER	Approximately 9 Miles North of Colstrip in Rosebud and Custer County, MT	300.9	300.9	300.9	Colstrip Substation	12/1/2016	0	0	Wind	0	Withdrawn on 09/11/13	0
41	4/10/2014	Feasibility	PURPA	Avista's distribution system near the intersection of Bourne and Doerschlag Road in Lincoln County Washington	0.25	0.25	0.25	Avista's distribution system near the intersection of Bourne and Doerschlag Road in Lincoln County Washington	9/15/2014	0	0	Bio Gas	0	0	Feasibility Study
42	11/5/2014	Operational	NR	Avista distribution system on the Avista Turner Substation feeder 117 at or near the Schweitzer Engineering Laboratory's (SEL) parking lot #27 complex in Whitman County Washington	1.2	1.2	1.2	Avista distribution system on the Avista Turner Substation feeder 117 at or near the Schweitzer Engineering Laboratory's (SEL) parking lot #27 complex in Whitman County Washington	1/2/2015	0	0	Energy Storage - Battery	0	0	Facilities Study
43	12/15/2014	Withdrawn	NR/ER	Approximately 15 miles east of Lind, WA near the intersection of East Providence Road and State Route 261; Adams County, WA	150	150	150.00	A 115 kV interconnection Near Lind 115 kV Substation	12/31/2016	0	0	Wind	0	Withdrawn on 12/23/15	System Impact Study

Generator Interconnection Applications

Proj #	Date of Request	Status of Request	Service Type NR or ER	Location	Max Summer output	Max Winter output	Total (MW)	Station or Trans Line where interconn will be made	Projected In-Service Date	Known deviations to in-service date.	Availability of related studies	Type of facility (combined cycle, base load, CT, fuel type)	If not completed-explanation	Deviations from study timelines	Study reports posted subsequent to meeting & discussion of results.
44	12/29/2014	Withdrawn	ER	Approximately 3 miles west of Martinsdale, MT in Meagher County MT	600	600	600.00	Colstrip 500 kV transmission line approximately 6 miles south of the project location	6/1/2019	0	0	Pumped Hydro	0	Withdrawn on 1/15/16	Feasibility Study
45	6/1/2015	Operational	NR	Avista distribution system on the Avista Barker Substation feeder 12F2	0.423	0.423	0.423	Avista distribution system on the Avista Barker Substation feeder 12F2	7/24/2015	now 08/31/15	0	Solar	0	Mutually agreed to waive Feasibility Study	System Impact Study
46	10/6/2015	FSA	NR/ER	Approximately 4 miles Southwest of Othello in Adams County	126	126	126.00	Walla Walla-Wanapum 230 kV	12/1/2018	0	0	Wind	0	0	Feasibility Study, System Impact Study
47	12/9/2015	Feasibility	NR/ER	Approximately 35 miles NE of Colstrip, MT in Rosebud and Custer Counties.	750	750	750.00	Colstrip 500 kV substation	9/1/2018	0	0	Wind	0	0	0
48	1/22/2016	Withdrawn	NR/ER	Approximately 15 miles east of Lind, WA near the intersection of East Providence Road and State Route 261; Adams County, WA	100	100	100.00	A 115 kV interconnection Near Lind 115 kV Substation	12/31/2016	0	0	Wind	0	Withdrawn on 4/22/16	0
49	11/14/2016	SISA	NR/ER	Approximately 15 miles east of Lind, WA near the intersection of East Providence Road and State Route 261; Adams County, WA	144	144	144.00	A 115 kV interconnection Near Lind 115 kV Substation	9/1/2018	0	0	Wind	0	0	0

Study reports (listed under column P) are available upon request. Contact Warren Clark @ 509-495-4186 or warren.clark@avistacorp.com to request a copy of a report. Reports may contain Critical Energy Infrastructure Information ("CEII") and may require the requestor to sign a CEII Non-Disclosure Agreement prior to obtaining a copy of the report.

Generator Interconnection Applications

Proj #	Date of Request	Status of Request	Service Type NR or ER	Location	Max Summer output	Max Winter output	Total (MW)	Station or Trans Line where interconn will be made	Projected In-Service Date	Known deviations to in-service date.	Availability of related studies	Type of facility (combined cycle, base load, CT, fuel type)	If not completed-explanation	Deviations from study timelines	Study reports posted subsequent to meeting & discussion of results.

Glossary of terms

Construction	Construction phase
ER	Energy Resource
Feasibility	Feasibility Study phase
FSA	Facility Study phase
New	Application received
NR	Network Resource
Operational	Complete and Operational
PURPA	PURPA - State Jurisdictional
SISA	System Impact Study phase
Withdrawn	Project Withdrawn

Version History

Version	Date	Action	Change Tracking	Reviewed By
0	NA	Document Development	New	Warren Clark
1	06/11/07	New Request added	Amended	Warren Clark
2	06/20/07	New Request added & update info	Amended	Warren Clark
3	07/09/07	New Request added	Amended	Warren Clark
4	07/11/07	New Request added	Amended	Warren Clark
5	08/21/07	Request #3 Withdrawn	Amended	Warren Clark
6	09/21/07	New Request added	Amended	Warren Clark
7	10/10/07	Update Information	Amended	Warren Clark
8	10/16/07	New Request added & update info	Amended	Warren Clark
9	11/27/07	New Request added & update info	Amended	Warren Clark
10	12/21/07	New Request added & update info	Amended	Warren Clark
11	01/02/08	New Requests added	Amended	Warren Clark
12	01/09/08	New Requests added	Amended	Warren Clark
13	01/17/08	New Request added & update info	Amended	Warren Clark
14	02/12/08	New Request added & update info	Amended	Warren Clark
15	03/21/08	Update info	Amended	Warren Clark
16	05/05/08	Update info	Amended	Warren Clark
17	05/29/08	Update info	Amended	Warren Clark
18	06/24/08	New Request added & Update info	Amended	Warren Clark
19	07/21/08	Modified Project #15 (size & date)	Amended	Warren Clark
20	07/28/08	Updated Info	Amended	Warren Clark
21	09/17/08	New Request added & Update info	Amended	Warren Clark
22	10/27/08	Request #4 Withrawn	Amended	Warren Clark
23	10/31/08	Updated info	Amended	Warren Clark
24	11/19/08	Updated info / Corrected date for #15	Amended	Warren Clark
25	12/09/08	Project #2 Withdrawn; updated info	Amended	Warren Clark

Generator Interconnection Applications

Proj #	Date of Request	Status of Request	Service Type NR or ER	Location	Max Summer output	Max Winter output	Total (MW)	Station or Trans Line where interconn will be made	Projected In-Service Date	Known deviations to in-service date.	Availability of related studies	Type of facility (combined cycle, base load, CT, fuel type)	If not completed-explanation	Deviations from study timelines	Study reports posted subsequent to meeting & discussion of results.
26	02/03/09	Project #5 Withdrawn; Corrected error in Project #11; updated other information						Amended			Warren Clark				
27	03/09/09	New Request added & update info						Amended			Warren Clark				
28	04/21/09	Project #5 Withdrawn; New Request added & update info						Amended			Warren Clark				
29	06/29/09	New Requests added & update info						Amended			Warren Clark				
30	07/28/09	New Requests added & update info						Amended			Warren Clark				
31	08/25/09	Project #15 & #18 Withdrawn; New Request and & updated info						Amended			Warren Clark				
32	10/14/09	New Requests added & update info						Amended			Warren Clark				
33	10/29/09	New Requests added & update info						Amended			Warren Clark				
34	11/25/09	Project #21 & #24 Withdrawn; New Request and & updated info						Amended			Warren Clark				
35	02/25/10	Project #19 & #20 Withdrawn; New Requests and & updated info						Amended			Warren Clark				
36	04/05/10	Project #11 & #22 Withdrawn; updated info						Amended			Warren Clark				
37	05/28/10	Project #25 Withdrawn; updated info						Amended			Warren Clark				
38	06/10/10	New Requests added & update info						Amended			Warren Clark				
39	06/23/10	Project #23 Withdrawn; updated info						Amended			Warren Clark				
40	08/05/10	New Request added						Amended			Warren Clark				
41	09/09/10	Project #28 Withdrawn						Amended			Warren Clark				
42	09/29/10	Project #13 Withdrawn; updated info						Amended			Warren Clark				
43	10/04/10	Project #12 Withdrawn						Amended			Warren Clark				
44	01/03/11	New Requests added						Amended			Warren Clark				
45	02/16/11	Project #30 Withdrawn; Project 31 Modified; updated info						Amended			Warren Clark				
46	02/21/11	New Requests added & update info						Amended			Warren Clark				
47	03/22/11	Updated and corrected information						Amended			Warren Clark				
48	04/26/11	Project #29 Withdrawn; Updated and corrected information						Amended			Warren Clark				
49	07/07/11	Updated and corrected information						Amended			Warren Clark				
50	09/01/11	New Requests added; updated info						Amended			Warren Clark				
51	10/20/11	Project #14 Withdrawn; Updated and corrected information						Amended			Warren Clark				
52	11/10/11	Project #31 Withdrawn; Updated and corrected information						Amended			Warren Clark				
53	04/02/12	New Requests added & update info						Amended			Warren Clark				
54	04/10/12	Project #27 Withdrawn; Updated and corrected information						Amended			Warren Clark				
55	04/20/12	Project #34 Withdrawn						Amended			Warren Clark				

Generator Interconnection Applications

Proj #	Date of Request	Status of Request	Service Type NR or ER	Location	Max Summer output	Max Winter output	Total (MW)	Station or Trans Line where interconn will be made	Projected In-Service Date	Known deviations to in-service date.	Availability of related studies	Type of facility (combined cycle, base load, CT, fuel type)	If not completed-explanation	Deviations from study timelines	Study reports posted subsequent to meeting & discussion of results.
56	05/18/12	Project #16 & #32 Withdrawn					Amended			Warren Clark					
57	06/14/12	Updated Information					Amended			Warren Clark					
58	09/20/12	New Request added and updated info					Amended			Warren Clark					
59	10/02/12	New Request added					Amended			Warren Clark					
60	03/06/13	Project #37 Withdrawn; Updated and corrected information; New Request added					Amended			Warren Clark					
61	03/13/13	Project #8 Withdrawn					Amended			Warren Clark					
62	05/01/13	Updated Information					Amended			Warren Clark					
63	07/23/13	New Request added					Amended			Warren Clark					
64	08/05/13	Updated and corrected information; New Request added					Amended			Warren Clark					
65	09/17/13	Project #40 Withdrawn; Updated information					Amended			Warren Clark					
66	10/03/13	Project #33 Withdrawn; Updated information					Amended			Warren Clark					
67	11/11/13	Project #35 Withdrawn; Updated information					Amended			Warren Clark					
68	01/17/14	Project #36 Withdrawn					Amended			Warren Clark					
69	06/11/14	New Request added					Amended			Warren Clark					
70	06/24/14	Updated Information on Proj #41					Amended			Warren Clark					
71	11/06/14	New Request added; Updated information					Amended			Warren Clark					
72	12/15/14	New Request added					Amended			Warren Clark					
73	01/09/15	New Request added					Amended			Warren Clark					
74	02/02/15	Updated information on Proj #42, 43 and 44					Amended			Warren Clark					
75	10/09/15	Updated information on Proj #42 and 43. New Requests 45 and 46					Amended			Randy Gnaedinger					
76	12/23/15	Proj #43 withdrawn. New Requests #47					Amended			Randy Gnaedinger					
77	02/25/16	New Request #48. Updated status #46.					Amended			Randy Gnaedinger					
78	05/02/16	Proj #48 withdrawn.					Amended			Randy Gnaedinger					
79	08/12/16	New request Proj #49. Updated information					Amended			Randy Gnaedinger					
80	11/16/16	Updated information Proj #49. Updated information Proj. #46					Amended			Randy Gnaedinger					
81	11/23/16	Proj #39 is operational					Amended			Randy Gnaedinger					